BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Drilling of borewells in kempegowda ward no -01 of yelahanka Sub division.			
2	Sanctioned Estimate No. And Date	JOB NUMBER 001-23-000012			
3	Name of the Contractor	Sri Sri Rajesh A (RR Engineering works)			
4	Time Stipulated for Completion of work				
5	Date of Commencement	03-01-2023.			
6	Date of Completion:	12/5/2023			
7	Measurment Recorded				
	M.B No	3691			
	Page No	369053 to 369069.			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Rama Sanjeevaiah.			
	2) Asst. Engineer	Narasimaiah.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
15.00 Lakh		~~12.14~~ 12,14,944/-	-	—	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Divison
ASST. EXE ENGINEER
SUB DIVISION
Yelahanka, Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE